BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Providing, laying and Repairs of name boards in Sahakarnagara, Byatarayanapura, Amruthahalli and Surrounding areas of ward no.07, Byatarayanapura
2	Amount of Work Portion	
3	Estimate cost	25.00 Lakhs
4	Name Of Contractor	N.N.Sreenivasaiah
5	Agreement No.	196/2016-17
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/196/16-17 Date: 08.03.2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	05/6/17
9	Date of receipt of application in the sub-division office	05/6/17
10	Extension granted if any	—
	1. Form	—
	2. Form	—
11	Work Carried out by the contractor during the original period stipulated in contract	Yes
12	Work carried out during the first period of extension	—
13	Work carried out during 2nd extension	-
14	Time now applied for	165 Days
15	Date of recommending time limit applied for	
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	—

18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site problem & Design of the Board is not
22	Remarks of the EE with the daily rate of penalty proposed	allowed, Deduct penalty - Levied to Clause

A.E.E.N.D.
Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು
Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone
Bangalore Mahanagara
Bangalore 92